Sl.No	Description of work	Side	No	Length	Breadth	Depth	Qty	Remarks/U nits
				m	m	m		
129	Constructing brick masonry inspection chamber 800x800mm, and 450mm depth. (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 36 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 600x600mm and 450mm depth (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 600x600mm complete as per specifications and directions of Engineer in charge.							
	Measurement Recorded on:	25/09/22						
	Ground Floor		3		-		3.00	
						Total Qty Executed	**3.00**	Each

K.S. choudareddy
Contractor

Consultant

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

28/9/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl.No	Description of work	Side	No	Length	Breadth	Depth	Qty	Remark/Units
				m	m	m		
130	Supplying, installing, testing and commissioning approved make submersible pump made of C.I construction suitable for buildingapplication. Thequoted rate shall also include for providing necessary safety devices viz. dry runprotection, over load relays auto level controller with necessary cables etc., complete working on 3ph 440V,50Hz, three phase system complete as per specifications and directions of Engineer in charge.							
	Measurement Recorded on:							
	Ground Floor		1				1.00	
					Total Qty Executed		**1.00**	Each

K.S. Chowdareddy
Contractor

22/08/22
Assistant Engineer
Yelahanka Project Zone

Consultant

Asst. Executive Engineer
Project Zone
Yelahanka Zone
BBMP, Bangalore - 92
22/8/22

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PROJECT DIVISION, YELAHANKA ZONE

Name of Work(as per Sanctioned Estimate): Package No.16 Construction of Ambedkar Bhavan at Dasarahalli and R K Hegdenagar in Ward No.06 Thanisandra

Name of Agency :- M/s. Sri. K S Chowdareddy

Work order No :- EE(Project)/Ynk Zone/WO/193/2020-21

Job Code 006-20-000006 & 006-20-000007

DETAILED MEASUREMENT SHEET

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts C. Prestressed / Reinforced cement concrete grade M-20 & above complete as per specifications and directions of Engineer in charge.	Cum							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						12.42		
	Qty to be paid now						0.00	1733.28	0.00
2	.Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherevernecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all lifts Dismantling brick/Tile work B. In cement mortar, complete as per specifications and directions of Engineer in charge.	Cum							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						37.42		
	Qty to be paid now						0.00	382.87	0.00
3	Dismantling cement concrete flooring or plain cement concrete work including removing and conveying the debris to distance upto 200m (within average thickness of 15 cms) complete as per specifications and directions of Engineer in charge.	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						82.77		
	Qty to be paid now						0.00	93.81	0.00

K.S. Chowdareddy

Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE

Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
4	Dismantling plastering and removing the debris with a lead upto 200m complete as per specifications and directions of Engineer in charge.	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						374.22		
	Qty to be paid now						0.00	40.36	0.00
5	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per specifications and directions of Engineer in charge.	Cum							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						69.74		
	Qty to be paid now						0.00	67.85	0.00

INFRA TECHNOCRATS CONSULTANT BANGALORE Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
6	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the exavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications and directions of Engineer in charge.	Cum							
A	DASARAHALLI								
	Qty vide premeasurements Page No.: 2 1						1.55		
B	R.K.Hegdenagar								
	Qty vide premeasurements Page No.: 1 2						116.18		
	Total Qty executed						117.74		
	Approved BOQ Qty						167.04		
	Qty to be paid now						117.74	489.77	57663.27
7	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications and directions of Engineer in charge.	Cum							
B	R.K.Hegdenagar								
	Qty vide premeasurements Page No.: 3						22.65		
	Total Qty executed						22.65		
	Approved BOQ Qty						9.60		
	Qty to be paid now Upto 100%						9.60	2649.55	25435.71
	Qty to be paid now Upto 125%						2.40	2649.55	6358.93
	Qty to be paid now Above 125%						10.65	2649.55	28225.66
8	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications and directions of Engineer in charge.	Cum							
A	DASARAHALLI								
	Qty vide premeasurements Page No.: 21						0.93		
B	R.K.Hegdenagar								
	Qty vide premeasurements Page No.: 4						33.92		
	Total Qty executed						34.85		108893.50
	Approved BOQ Qty						19.23		
	Qty to be paid now Upto 100%					19.22	19.23	5665.62	108938.45
	Qty to be paid now Upto 125%						4.81	5665.62	27234.61
	Qty to be paid now Above 125%						10.82	5665.62	61280.20

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
9	Providing and laying in position plain cement concrete of mix M15 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and directions of Engineer in charge.	Cum							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Passage Concrete								
	Parapet Wall	-	1	10.35	0.60	0.10	0.62		
		-	1	5.20	0.10	0.10	0.05		
		-	1	10.15	0.10	0.10	0.10		
		-	1	6.00	0.10	0.10	0.06		
	Water Tank Platform	-	2	1.50	1.50	0.10	0.45		
							1.28		
B	**R.K.Hegdenagar**								
							5.31		
	Qty vide premeasurements Page No.: 5								
	Compound Wall								
	Coping								
	LHS	- 1	- 1	15.24	0.15	0.10	0.23		
	RHS	- 1	- 1	15.24	0.15	0.10	0.23		
	Back	- 1	- 1	11.30	0.15	0.10	0.17		
	Passage Concrete-sides	- 1	- 1	15.24	1.00	0.10	1.52		
	RHS	- 1	- 1	15.24	1.50	0.10	2.29		
	Back	- 1	- 1	11.30	1.00	0.10	1.13		
	Front	- 1	- 1	11.30	1.50	0.10	1.70		
	Parapet Coping								
	Parapet wall	- 1	- 2	9.00	0.10	0.10	0.18		
		- 1	- 1	12.80	0.10	0.10	0.13		
		- 1	- 1	7.65	0.10	0.10	0.08		
							14.24		
	Total Qty executed						6.07		35840.00
	Approved BOQ Qty					6.06	6.07	5914.32	35889.26
	Qty to be paid now Upto 100%						1.52	5914.32	8972.32
	Qty to be paid now Upto 125%						6.66	5914.32	39374.29
	Qty to be paid now Above 125%								

Cal/Amount 22/10/22

Asst. Executive Engine
Project Division
Yelahanka Zone
PRVP, Bangalore - 9

INDIA TECHNOCRATS CONSULTANT BANGALORE

Contractor

INDIA TECHNOCRATS CONSULTANT BANGALORE

Consultants

27/09/22

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
10	Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerddressed in courses not less than 20 cms high, bond stones at 2m apart in each course including cost of materials, labour, curing completeas per specifications and directions of Engineer in charge.	Cum							
B	R.K.Hegdenagar								
	Qty vide premeasurements Page No.: 5.06						67.81		
	Total Qty executed						67.81		
	Approved BOQ Qty						37.73		
	Qty to be paid now Upto 100%						37.73	5013.32	189131.39
	Qty to be paid now Upto 125%						9.43	5013.32	47282.85
	Qty to be paid now Above 125%						20.65	5013.32	103527.82

INFRA TECHNOCRATS CONSULTANT BANGALORE
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

K.S. Thoudareddy

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
11	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications and directions of Engineer in charge.	Cum							
	ITEM NOT OPERATED								
							0.00		
	Total Qty executed						32.02		
	Approved BOQ Qty						0.00	219.25	0.00
	Qty to be paid now								

INFRA TECHNOCRATS CONSULTANT BANGALORE

Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE

Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
12	Conveying the excavated earth, debries etc. with all lead and lift including loading and unloading charges etc. complete as per the direction of the Engineer in charge	Cum							
	Qty vide pre-measurement Page No: 9						756.80		
	Total Qty executed						756.80		
	Approved BOQ Qty						135.01		
	Qty to be paid now Upto 100%						135.01	84.52	11410.93
	Qty to be paid now Upto 125%						33.75	84.52	2852.73
	Qty to be paid now Above 125%						588.03	84.52	49700.14

K.S. Chowdareddy
Contractor

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons and directions of Engineer in charge.	Sqm							
B	R.K.Hegdenagar								
	Qty vide premeasurements Page No.: 10						192.99		
	Total Qty executed						192.99		
	Approved BOQ Qty						125.34		
	Qty to be paid now Upto 100%						125.34	281.43	35273.98
	Qty to be paid now Upto 125%						31.34	281.43	8818.50
	Qty to be paid now Above 125%						36.31	281.43	10218.72

K.S.cholaredd
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
14	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons and directions of Engineer in charge.	Sqm							
B	R.K.Hegdenagar								
	Qty vide premeasurements Page No.: 11						94.03		
	Total Qty executed						94.03		
	Approved BOQ Qty						46.98		
	Qty to be paid now Upto 100%						46.98	390.51	18345.99
	Qty to be paid now Upto 125%						11.75	390.51	4586.50
	Qty to be paid now Above 125%						35.31	390.51	13787.74

K.S. Choudaveddy
Contractor

ULTRA TECHNOCRATS CONSULTANTS BANGALORE Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
15	Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and directions of Engineer in charge.	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	Column shuttering								
	C1(0.20x0.450)		9	1.30		3.30	38.61		
	Third Floor								
	Column shuttering								
	C1(0.20x0.450)		9	1.30		0.80	9.36		
			4	1.30		1.80	9.36		
B	**R.K.Hegdenagar**								
	Ground Floor								
	Column shuttering								
	C1,C2,C3		3	1.30		2.85	11.12		
	C4,C6,C7,C9,C10,C12		6	1.30		2.85	22.23		
	C11,C8,C5		3	1.60		2.85	13.68		
	First Floor								
	Column shuttering								
	C1,C2,C3		3	1.30		2.85	11.12		
	C4,C6,C7,C9,C10,C12		6	1.30		2.85	22.23		
	C11,C8,C5		3	1.60		2.85	13.68		
	Second Floor								
	Column shuttering								
	C1,C2,C3		3	1.30		1.15	4.49		
	C4,C6,C7,C9,C10,C12		6	1.30		1.15	8.97		
	C11,C8,C5		3	1.60		1.15	5.52		
	Head Room								
	C16(200x600)		1	1.60		1.25	2.00		
	C17(200x450)		1	1.30		1.25	1.63		
	C13(200x600)		1	1.60		1.57	2.51		
	C14(200x450)		1	1.30		1.57	2.04		
	Total Qty executed						**178.53**		
	Approved BOQ Qty						143.46		
	Qty to be paid now Upto 100%						**143.46**	497.40	71357.69
	Qty to be paid now Upto 125%						35.07	497.40	17445.48

K.S.Choudareddy
Contractor

INDRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

24/06/22
Assistant Engineer
Yelahanka Project Zone

27/07/22
Assistant Executive Engineer
Yelahanka Project Zone

24/6/22 Assistant Executive Engineer Yelahanka Project Division Yelahanka Zone BBMP, Bangalore - 92

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
16	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications for heights more than 3.50m from ground level. - 0 to 5 mtrs and directions of Engineer in charge.	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	Roof slab		1	5.50	11.00		60.50		
	Deductions								
	staircase		-1	1.80	4.00		-7.20		
B	**R.K.Hegdenagar**								
	Slab Shuttering								
	Ground Floor								
	Roof slab		1	9.43	13.74		129.57		
	Room Loft		1	3.00	0.80				
	Deduction								
	staircase		-1	3.00	4.50		-13.50		
	First Floor								
	Roof slab		1	9.43	13.74		129.57		
	Deduction								
	staircase		-1	3.00	4.50		-13.50		
	Total Qty executed						287.24		
	Approved BOQ Qty						268.08		
	Qty to be paid now Upto 100%						268.08	436.32	116967.88
	Qty to be paid now Upto 125%						19.16	436.32	8359.11

K.S. Chowdareddy
Contractor

INDRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

20/07/22
Assistant Engineer
Yelahanka Project Zone

26/08/22
Assistant Executive Engineer
Yelahanka Project Zone

26/8/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
17	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications and directions of Engineer in charge.	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	Roof slab		2	5.50		0.15	1.65		
			2	11.00		0.15	3.30		
	Cutout Portion		2	1.80		0.15	0.54		
			2	4.00		0.15	1.20		
B	**R.K.Hegdenagar**								
	Edges of Slab								
	Ground Floor								
	Roof slab		2	9.43		0.15	2.83		
			2	12.84		0.15	3.85		
	Loft		1	3.00		0.10	0.30		
	Cutout Portion		1	15.00		0.15	2.25		
	First Floor								
	Roof slab		2	9.43		0.15	2.83		
			2	12.84		0.15	3.85		
	Cutout Portion		1	15.00		0.15	2.25		
	Total Qty executed						**24.85**		
	Approved BOQ Qty						37.85		
	Qty to be paid now						**24.85**	823.55	20466.96

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE Consultants

20/7/22
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

20/7/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
18	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications and directions of Engineer in charge.	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	Lintels beam								
	Short beam(0.200x0.200)	2	2	5.50		0.20	4.40		
		2	2	1.95		0.20	1.56		
	Long beam(0.200x0.200)	2	2	10.10		0.20	(4.04) 2.08		
		1	2	5.50		0.20	2.20		
	Roof Beams								
	Short beam(0.200x0.450)	5	2	5.50		0.30	5.30	12.30	
	Long beam(0.200x0.450)	2	2	11.00		0.30	5.60	12.30	
		1	2	4.71		0.30	2.83		
	staircase room	1	2	2.80		0.30	1.68		
	Head Room								
	Lintels beam								
	Short beam(0.200x0.200)	2	1	2.10		0.20	0.84		
	Long beam(0.200x0.200)	2	1	4.15		0.20	(2.83) 1.66		
B	**R.K.Hegdenagar**								
	Ground Floor								
	Lintels-Short Beam	2	3	9.28		0.20	11.14		
		2	2	2.94		0.20	2.35		
	Long Beam	2	2	12.74		0.20	10.19		
		2	2	3.34		0.20	2.67		
		2	1	3.20		0.20	1.28		
	Roof Beams-Short Beam	4	2	9.43		0.45	33.95		
		1	2	6.30		0.45	5.67		
	Long Beam	3	2	12.84		0.45	34.67		
	First Floor								
	Lintels-Short Beam	2	3	9.28		0.20	11.14		
		2	2	2.94		0.20	2.35		
	Long Beam	2	2	12.74		0.20	10.19		
		2	1	6.44		0.20	2.58		
		2	1	3.30		0.20	1.32		
	Roof Beams-Short Beam	4	2	9.43		0.45	33.95		
		1	2	6.30		0.45	5.67		
	Long Beam	3	2	12.84		0.45	34.67		
	Second Floor-Head Room								
	Lintels-Short	2	2	3.02		0.20	2.42		
	Lintels-Long	2	2	4.42		0.20	3.54		
	Total Qty executed						**238.01**		
	Approved BOQ Qty						227.03		
	Qty to be paid now Upto 100%						**227.03**	318.51	72312.78
	Qty to be paid now Upto 125%						**10.98**	318.51	3496.01

K.S.Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT

5/07/22

Assistant Engineer
Yelahanka Project Zone

20/7/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No	Description of work	Unit	No	Length in m	Breadth in m	Depth in m	Qty	Rate in Rs	Amount in Rs
19	Providing and fabricating centering, shuttering, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials (steel) complete as per specification and directions of Engineer in charge.	Sqm							
	Measurement Recorded on:								
A	DASARAHALLI								
	Second Floor								
	West slab		1	3.00	1.50		4.50		
	soles		1	3.20	1.50		9.60		
	For step risers		1	3.20		0.100	1.28		
	Landing		21	1.50		0.150	4.73		
B	R.K.Hegdenagar								
	Staircase								
	Ground Floor								
	Landing	1	1	3.00	1.50		4.50		
	West slab	1	1	3.20	1.50		9.60		
	soles	1	1	3.20		0.100	1.28		
	For step risers	1	21	1.50		0.150	4.73		
	First Floor								
	Landing	1	1	3.00	1.50		4.50		
	West slab	1	2	3.20	1.50		9.60		
	soles	1	2	3.20		0.100	1.28		
	For step risers	1	21	1.50		0.150	4.73		
	Total Qty executed						53.05		
	Approved BOQ Qty						25.58		
	Qty to be paid now Upto 100%						25.58	567.22	14510.80
	Qty to be paid now Upto 125%						6.40	567.22	3627.70
	Qty to be paid now Above 125%						21.07	567.22	11952.39

K.S. Choudareddy
Contractor

INFRA TECHNOCRATS CONSULTANT
BANGALORE
Consultants

2017/12
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Yelahanka Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate in Rs	Amount in Rs.
20	Providing and removing centering, shuttering including strutting etc., for chajjas, corbels etc. including edges including cost of all materials, labour complete as per specification and directions of Engineer in charge.	Sqm							
	Measurement Recorded on								
A	DASARAHALLI								
	Second Floor								
	(1.20+1.20)		4	1.50	0.50		4.50		
	(0.60+0.45)		1	0.90	0.50		0.43		
B	R K Hegdenagar								
	Shuttering for Chajja								
	Ground Floor								
	Windows		6	2.11	0.50		6.33		
	Ventilators		2	1.10	0.50		1.10		
	First Floor								
	Windows		6	2.11	0.50		6.33		
	Ventilators		2	1.10	0.50		1.10		
	Head Room								
	Ventilators		1	1.23	0.50		0.62		
	Total Qty executed						20.43		
	Approved BOQ Qty						16.08		
	Qty to be paid now Upto 100%						16.08	352.33	5665.44
	Qty to be paid now Upto 125%						4.02	352.33	1416.36
	Qty to be paid now Above 125%						0.33	352.33	114.51

20/9/22

K. S. Chowdareddy
Contractor

IMERA TECHNOCRATS CONSULTANT

20/9
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, In Rs	Amount in Rs
21	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reaffirmed-2008 at machine mixed concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications and directions of Engineer in charge.	Cum								
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Qty vide premeasurements Page No. 12						65.63		
	Total Qty executed						**65.63**		
	Approved BOQ Qty						51.76		
	Qty to be paid now Upto 100%						**51.76**	6339.73	328138.06
	Qty to be paid now Upto 125%						**12.94**	6339.73	82034.52
	Qty to be paid now Above 125%						**0.93**	6339.73	5915.22

K. S. Choudare
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
22	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs. with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed 2008, machine mixed concrete laid in layers not exceeding 15 cms thick,vibrated for all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and directions of Engineer in charge.(Ground Floor)	Cum							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Columns up to Ground Floor slab								
	C1,C2,C3	1	3	0.20	0.45	2.85	0.77		
	C4,C6,C7,C9,C10,C12	1	6	0.20	0.45	2.85	1.54		
	C11,C8,C5	1	3	0.20	0.60	2.85	1.03		
	Staircase-Ground Floor								
	Wasit slab	1	2	3.20	1.50	0.10	0.96		
	For step risers	0.5	21	1.50	0.30	0.15	0.71		
	Landing	1	1	3.20	1.50	0.15	0.72		
	Lintels-Ground Floor								
	Lintels-Short Beam	1	3	9.28	0.20	0.20	1.11		
		1	2	2.94	0.20	0.20	0.24		
	Long Beam	1	2	12.74	0.20	0.20	1.02		
		1	2	3.34	0.20	0.20	0.27		
		1	1	3.20	0.20	0.20	0.13		
	Total Qty executed						8.49		
	Approved BOQ Qty						6.39		
	Qty to be paid now Upto 100%						6.39	6593.89	42136.25
	Qty to be paid now Upto 125%						1.60	6593.89	10534.06
	Qty to be paid now Above 125%						0.50	6593.89	3288.37

K. S. Choudareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

26/06
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
23	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs. with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum,with superplasticiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed concrete laid in layers not exceeding 15 cms thick,vibrated for all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters columns, pillars,posts,struts,butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and directions of Engineer in charge.(First Floor)	cum							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	First Floor								
	Columns up to First Floor slab								
	C1,C2,C3		3	0.20	0.45	2.85	0.77		
	C4,C6,C7,C9,C10,C12		6	0.20	0.45	2.85	1.54		
	C11,C8,C5		3	0.20	0.60	2.85	1.03		
	Staircase-First Floor								
	Wasit slab		2	3.20	1.50	0.10	0.96		
	For step risers	0.5	21	1.50	0.30	0.15	0.71		
	Landing		1	3.20	1.50	0.15	0.72		
	Lintel-First Floor								
	Lintels-Short Beam	1	1	9.28	0.20	0.20	0.37	1.11	
		1	2	2.90	0.20	0.20	0.23	0.24	
		1	2	1.20	0.20	0.20	0.10		
	Long Beam	1	2	12.74	0.20	0.20	1.02		
		1	1	6.44	0.20	0.20	0.26	0.27	
		1	1	3.30	0.20	0.20	0.13		
	Total Qty executed					8.59 G	7.83		
	Approved BOQ Qty						6.63		
	Qty to be paid now Upto 100%						6.63	6659.33	44146.06
	Qty to be paid now Upto 125%						1.20	6659.33	8004.85
	~~**Qty to be paid now Above 125%**~~						~~0.00~~	~~6659.33~~	~~0.00~~

Ok

29/11

K.S. Choudareddy

Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE

Consultants

29/11

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner